

# Aerial Lift

## Pre-Start & Workplace Inspection Form

AERIAL LIFT INFORMATION			
MAKE	MODEL	S/N	
LOCATION WHERE LIFT WILL BE USED:			
TYPE OF WORK:			
<i>Pre-Start Inspection</i>		<b>OK</b>	<b>NOT OK</b>
Operating Controls			
Emergency Controls			
Safety Devices			
Personal Protective Devices			
Pneumatic, Hydraulic and Fuel System ( leaks)			
Cables			
Wiring harness			
Loose/missing parts			
Tires/Wheels			
Placards and Warnings			
Operational Manual			
Outriggers/Stabilizers			
Guardrail system and locking gate			
Additional Comments			
<i>Workplace Inspection</i>		<b>OK</b>	<b>NOT OK</b>
Drop-offs or holes			
Slopes			
Bumps and floor obstructions			
Debris			
Overhead obstructions and high voltage conductors			
Hazardous locations and atmospheres			
Tools and other equipment			
Inadequate surface and support to withstand all load forces imposed by the aerial lift platform			
Wind & Weather Conditions <b>NOTE: Operation of aerial lifts outdoors is prohibited when wind speeds reach 28 mph, when there is a wind warning in effect of 28 mph or more, when lightening is visible, or when thunder storm warnings are in effect.</b>			
Presence of unauthorized people			
Other possible unsafe conditions			
Additional Comments:			

Inspected By:\_\_\_\_\_

Date:\_\_\_\_\_